

ASBESTOS MANAGEMENT PLAN (school in 'buy back')

1. Name of Premises				
Captain Webb Primary School				
2. Employee responsibilities				
Name premises manager.	Sarah Passey (or Headteacher)			
Name of person that produced this plan.	Lynn Sanderson (or Business Manager)			
Name of the person responsible for a) managing asbestos in the premises, b) for reviewing this plan.	a) Sarah Passey(or Headteacher) b) Lynn Sanderson (or Business Manager)			
3. Reviewing this managed	3. Reviewing this management plan			
Date this management plan was first produced.	1/3/20			
Date of last review.	1/9/23			
4. How the location and condition of asbestos-containing material is recorded				
A copy of the management survey setting out the location of asbestos containing materials on the premises has been provided in hard copy format to each school.				
State where information about asbestos in the premises is kept.	A hard copy of the school's asbestos Management System is held at the main school reception which includes a copy of the Asbestos Survey and monitoring records. An electronic copy is also maintained on Sharepoint, in case of emergencies.			
5. Results of the risk assessments and action required (if any)				
Briefly state the results of the annual condition survey undertaken by DMW Environmental Safety Ltd and the approximate date it took place. Any work that you have identified that still remains to be done should be added to the Action Plan.				

The last re-inspection survey is September 2023. The next will be September 2024.

The survey showed the remaining areas of asbestos (or presumed asbestos) to be in good condition and therefore to be managed. There are no areas requiring remedial action and therefore no additional action plan points in place except to continue to review the situation on a day-to-day basis and report any concerns in line with the T&W Asbestos Management Policy and Plan. See part 9 of this report for further details.

6. Monitoring arrangements for asbestos				
State the arrangements for monitoring the known or presumed asbestos-containing	The council arranges for all of the known asbestos containing materials (ACMs) to be inspected by their specialist asbestos consultants every. 12 months.			
materials to ensure that they remain in good condition and that there is no increased risk of disturbance.	An inspection survey is produced and added to the Asbestos Management System annually.			
	In addition, the SBM/Caretaker visually inspects the (accessible) known asbestos containing materials on a regular basis (as stated within this Management Plan) to check for any damages / deterioration that may have occurred.			
	All Staff (including teachers, support staff, maintenance staff and volunteers) are aware of the location of all asbestos containing materials and are informed that all damages (however minor) must be reported to the business manager immediately in order for appropriate action to be taken.			
7. How information about asbestos is passed to those that need it				
State how staff have been informed.	Copy of Asbestos Map and executive summary is in staff room.			
	Copy of this management plan is emailed to ALL staff. Staff sign to confirm they have received and read the plan. Asbestos is covered in the Induction of all new staff and volunteers.			
State here what system is in place to control maintenance or building work. What is the procedure for ensuring that contractors and others check the asbestos register and are shown the work	Only contractors on the TWC Approved Suppliers List can complete works within school premises. Copies of competency records of the contractors completing the works (including correct level of asbestos training) must have been seen prior to works commencing. If in doubt contact the Asbestos Co-ordinator for further support. All Contractors must have received a copy of the asbestos survey prior to attending site, where larger			
location before starting work? Does the procedure allow for staff absence due to illness?	scale works are being completed. On arrival at School, ALL contractors must report to reception before undertaking any works within the building.			
	ALL contractors are shown the asbestos management system, including recent surveys and monitoring			

	records.		
	Contractors will be escorted by somebody who is familiar with the property to the area where they will be carrying out the works (to ensure they fully understand the locations of any ACM materials). The permission to work/ control of contractor document must be signed by both the contractor and the SBM/Headteacher once all parties are satisfied that it is safe to proceed and that no ACMs will be disturbed. If there is a potential that the proposed works will disturb asbestos containing material the works cannot take place until further advice has been taken from a specialist asbestos surveyor and it has been confirmed in writing that it is safe to proceed. Where it is not clear that an area has been included within the survey an additional visit from a surveyor will be required. Where works are going to disturb the fabric of the building then an asbestos refurbishment survey must be completed in this area. All staff who cover the main reception are trained in this procedure and know the locations of the ACMs		
State here if warning labels have been used to alert workers to the presence of known asbestos.	There are no warning labels in place; there are photographs in the asbestos management system.		
8. Training			
State here who has received training on asbestos management, and approximately when it took place.	Jim Featherstone, Caretaker, Nov 22 Lynn Sanderson, SBM Nov 22 This course was Asbestos Awareness Training (inc. AMS Training).		inc. AMS
9. Action Plan			
Location and brief description of asbestos containing material	Remedial action required (To be agreed with the Council's Asbestos Co-ordinator))	Target date for action	Date completed
#1 Year 2 classrooms.	Type – Amosite (Brown) Action: Manage and monitor Due to height and inaccessibility monthly inspection	Monthly check / ongoing	
Board cladding to diagonal bracings	Report reference D-52863/02		

#2 Kitchen Serving Area:	Chrysotile (White) Action: Manage and monitor Due to heavy use weekly inspection	Weekly check / ongoing
#2 Kitchen Serving Area: Green floor tiles	Report reference D-52863/06	
	Chrysotile (White) Action: Manage and monitor Due to heavy use weekly inspection	Weekly check / ongoing
#3 Cleaners cupboard near kitchen Green floor tiles	Report reference D-52863/07	
	Chrysotile (White) Action: Manage and monitor Due to heavy use weekly inspection	Weekly check / ongoing
#4 Hall Cupboard - tables Beige floor tiles	Report reference D-52863/08	
	Type – Amosite (Brown) Action: Manage and monitor Due to height and inaccessibility monthly inspection	Monthly check / ongoing
#7 Y1 Classrooms Board cladding to diagonal bracings	Report reference D-52863/12	
	Type – Amosite (Brown) Action: Manage and monitor Due to height and inaccessibility monthly inspection	Monthly check / ongoing
#9 Y1 AD - Cloakroom Board cladding to diagonal bracings	Report reference D-52863/14	
	Type – Amosite (Brown) Action: Manage and monitor. Inaccessible due to being covered.	Unable to check – awareness in case of works
#10 Archiving Room Board cladding to diagonal bracings	Report reference D-52863/14A	

	1	
#11 Y1 RH store cupboard: Green floor tiles removed adhesive	Chrysotile (White) Action: Manage and monitor Due to heavy use weekly inspection Report reference D-52863/21	Weekly check / ongoing
still present.		
	Chrysotile (White) Action: Manage and monitor Due to low use monthly inspection	Monthly check / ongoing
#15 Computer suite outside access: Green floor tiles and adhesive in heater cupboard	Report reference D-52863/35	
#16 EY's Unit	Presumed Action: Manage and monitor Due to low use monthly inspection	Monthly check / ongoing
Board packers to clasp columns already foam sealed and labelled – may contain asbestos.	Report reference D-62863/P01	
#18 Roof	Chrysotile (White) Action: Manage and monitor Due to low use monthly inspection	Monthly check / ongoing
Sealant to glass skylights on roof	Report reference a-65889-e02-06	
Material has been removed fro		
Board lining to skylights - Rep #5 D-52863/10 #6 D-52863/11 #8 D-52863/13 #11 D-52863/15 #13 D-52863/33 #14 D-52863/34 #17 a-65889-i09-08		